



TO: Mayor and Councilmembers
FROM: John Moran, City Manager
DATE: March 8, 2011
SUBJECT: INFORMATION ITEM - Update regarding status of grants applied for and/or received by the City including bonds

(III - A)

City of Farmersville
Public Works Projects Status

	Total Project Estimate	City's Share	Estimated Construction Begin Date	Estimated Construction Completion Date	Comments and Status
Safe Routes to School Grant Funded by TxDOT	\$ 674,000.00	\$ 5,000.00	Summer 2012	Early 2013	RFQ issued for Consultant - Due March 7, 2011/Next form a committee to meet TxDOT's
Sewer Line Grant CDBG	\$ 350,000.00	\$ 52,500.00	Mid February 2011	Spring 2011	Dickerson Construction is under construction
Light Exchange Grant SECO	\$ 23,010.00	\$ -	Nov-10	Jan-11	Installation by Sharyland Completed. Waiting to figure new rate by evaluating 1 test light for 2 months.
Southlake Grant Texas Parks & Wildlife	\$ 200,000.00	\$ 50,000.00		Complete	ADA Review Issues - Additional work to meet ADA compliance estimated at \$15,000. Letter sent have additional work approved before construction begins. Construction will be done by City Workers.
Main Street Grant Texas Capital Fund	\$ 150,000.00	\$ 45,000.00	Fall 2011	Summer 2012	Consultant has been selected.
Chaparral Trail Grant Texas Parks & Wildlife	\$ 200,000.00	\$ 50,000.00	Summer 2011	Early 2012	No changes to date
SH 380 Utility Relocation Phase II - Bond	\$ 72,000.00	\$ 72,000.00	Under Construction	Summer 2011	AAA Sanitation Contractor - construction is near completion

City of Farmersville
Public Works Projects Status

SH 380 Utility Relocation Phase III - Bond	\$500,000	\$500,000			Design Changed by Hayter Engineering to delete Main Street Bore
SH 380 Utility Water Line Installation - Bond	\$ 100,000.00	\$ 100,000.00	Under Construction	Summer 2011	Construction by City Crews - Installatio
Farmersville Parkway Phase III Collin County Bond	\$ 3,800,000.00	\$ 1,900,000.00			Design complete, some ROW acquired, County moved funding to Construction 2011/2012
	Total Project Estimate	City's Share	Estimated Construction Begin Date	Estimated Construction Completion Date	Comments and Status
Floyd Street Extension - Collin County Bond	\$ 200,000.00	\$ 100,000.00			We have received and spent funding for design and some Right-of-Way only