



TO: Mayor and Councilmembers

FROM:

DATE: April 12, 2011

SUBJECT: INFORMATION ITEM - Update regarding status of grants applied for and/or received by the City including bonds

(III - A)

City of Farmersville Public Works Project Status

Description	Total Project Estimate	City's Share	Estimated Construction Begin Date	Estimated Construction Completion Date	Comments and Status
Safe Routes to School Grant Funded by TxDOT	\$674,000	\$5,000	Jul-11	Apr-13	RFQ for professional services issued and results received. Opening is pending TxDOT decision on appropriateness of RFQ process.
Sewer Line Grant CDBG	\$350,000	\$52,500	Feb-11	Jun-11	Dickerson Construction is under construction, 65% complete
Light Exchange Grant SECO	\$23,010	\$0	Nov-10	Complete	Waiting to figure new rate by evaluating 1 test light for 2 months.
Southlake Grant Texas Parks & Wildlife	\$200,000	\$50,000	Nov-09	Complete	ADA Review Issues - Additional work to meet ADA compliance estimated at \$15,000. Approved required before construction begins. Construction will be done by City Workers.
Main Street Grant Texas Capital Fund	\$150,000	\$45,000	Nov-11	Aug-12	Consultant has been selected.
Chaparral Trail Grant Texas Parks & Wildlife	\$200,000	\$50,000	Aug-11	Feb-12	No changes to date
SH 380 Utility Relocation Phase II - Bond	\$72,000	\$72,000	Jan-11	Aug-11	AAA Sanitation Contractor - construction is near completion
SH 380 Utility Relocation Phase III - Bond	\$500,000	\$500,000	Jul-11	Dec-11	Hayter Engineering working on final engineering changes
SH 380 Utility Water Line Installation - Bond	\$100,000	\$100,000	Apr-10	Jul-11	Construction by City Crews -75% Complete
Farmersville Parkway Phase III Collin County Bond	\$3,800,000	\$1,900,000			Design complete, some ROW acquired, County moved funding to Construction 2011/2012. On hold waiting matching funds, 50%.
Floyd Street Extension - Collin County Bond	\$200,000	\$100,000			We have received and spent funding for design and some Right-of-Way only. On permanent hold awaiting matching funding, 50%