



**TO:** Mayor and Councilmembers

**FROM:**

**DATE:** April 12, 2011

**SUBJECT:** Discussion and possible action on bond options relative to street repairs and upgrades

**ACTION:** Any action as deemed by the Council.

(VI - A)

# City of Farmersville Street Inventory Log

Date: \_\_\_\_\_  
Weather: \_\_\_\_\_

<u>Street:</u>	<u>From/To:</u>	<u>Class:</u>	<u>Street L/W:</u>	<u>Block #:</u>	<u>Lanes:</u>	<u>Surface:</u>	<u>Rating:</u>	<u>Dng:</u>	<u>Shoulder:</u>	<u>Parking/Sidewalk:</u>	<u>Problems:</u>	<u>Rec. Rep.</u>	<u>Notes:</u>	<u>Photos:</u>
Abbey	S. Main to Walnut	Res		100	2	Asphalt	5	CG(B)	N	Y(N. side)/N	25% alligatored.	Chipseal.		878-879
Abbey	S. Main to Walnut	Res		200	2	Asphalt	7	CG(B)	N	Y(N. side)/N	50% base failure.	2" overlay.		878-879
Austin	College to dead end	Res	20x210	100	2	Concrete	2	Bar Ditch (B)	N	N/N	None.	None.		890-891
Austin	Houston to Prospect	Res	28x469	200	2	Asphalt	5	Bar Ditch (B)	N	Y/N	25% base failure.	None.		892-893
Austin	Prospect to Murchinson	Res	28x607	300	2	Asphalt	6	CG(B)	N	Y/N	50% base failure.	Pothole repair.		894-895
Baker	McKinney to Maple	Res		100	2	Concrete	1	CG(B)	N	Y(B)/N	None.	None.		1048-1049
Beech	S. Main to Orange	Res	28x535	100	2	Asphalt	9	CG(B)	N	N/N	75% Base failure w/ 25% alligatoring.	Rebuild.		925-926
Beech	Summit to Beene	Res		400	1	Asphalt	7	Bar Ditch (B)	N	N/N	50% base failure.	Rebuild.		876-877
Bois D' Arc	Summit to Santa Fe	Res		300	2	Asphalt	7	CG(B)	N	Y/N	25% base failure.	Pothole repair.		884-885
Bois D' Arc	Santa Fe to Summit	Res		200	2	Asphalt	8	CG(B)	N	Y(B)/N	75% base failure.	Rebuild.		1056-1057

# City of Farmersville Street Inventory Log

Date: \_\_\_\_\_  
Weather: \_\_\_\_\_

Buckskin	Hill to Summit	Res	16x856	200/300	2	Hot mix	4	Bar Ditch (B)	N	N/N	<25% base failure.	None.	849-850
Buckskin	Hill to tracks	Res	16x778	100	2	Hot mix	4	Bar Ditch (B)	N	N/N	<25% base failure.	None.	849-850
Buckskin	College to Houston	Res	20x539	100	2	Asphalt	7	Bar Ditch (B)	N	N/N	50% base failure.	Pothole repair.	888-889
Candy St.	N. Main to N. Washington	Res	20x312	100	2	Concrete	1	CG(B)	N	N/Y (S. side)	None.	None.	951-952
Candy St.	N. Washington to Lincoln	Res	20x716	200	2	Asphalt	5	Bar Ditch (B)	N	N/N	Bleeding.	Chipseal	953-954
Central	Houston to Prospect	Res	28x486	100	2	Asphalt w/ overlay	7	CG(B)	N	N/N	50% base failure w/ 50% alligating.	2" overlay.	916-917
Central	N. Main to Austin	Res	15x463	200	2	Asphalt	4	Bar Ditch (B)	N	N/N	<25% base failure.	None.	918-919
Clairmont	Gaddy to 615 Clairmont	Res	26x450	500	2	Concrete	1	CG(B)	N	Y(B)/Y(B)	None.	None.	985-986
Clairmont	615 Clairmont to Meadowview	Res	26x434	600	2	Concrete	1	CG(B)	N	Y(B)/Y(B)	None.	None.	987-988
College	S. Main to S. Rike	Res	28x630	100	2	Concrete	3	CG(B)	N	Y(B)/N	None.	None.	937-938

# City of Farmersville Street Inventory Log

Date: \_\_\_\_\_  
Weather: \_\_\_\_\_

College	S. Rike to Central	Res	28x365	200	2 Concrete	3 CG(B)	N	Y(B)/N	None.	None.	939-940
College	Collin to Woodard	Res	28x315	300	2 Concrete	3 CG(B)	N	Y(B)/N	None.	None.	941-942
Collin	Houston to College	Res	15x499	100	2 Asphalt	5 Bar Ditch (B)	N	N/N	25% base failure.	Pothole repair.	914-915
Elm	S. Hamilton to treatment plant	Driveway	14x1615		1 Gravel	5 Bar ditch (B)	N	N/N	None	All-weather surface	
Farr Hill	Summit to Hill	Res	24x822	300	2 Asphalt	6 Bar Ditch (B)	N	N/N	25% base failure w/ <25% alligating.	Chipseal.	845-846
Floyd	Summit to Audie Murphy Pkwy.	Res	20x931	400/500	2 Asphalt	6 Bar Ditch (B)	N	N/N	<25% base failure.	Chipseal.	847-848
Gaddy	Wilcoxson to SH78	Feeder	35x1112	1000	2 Asphalt	4 CG(B)	N	N/N	CG obstruction.	Clean out CG.	991-992
Gaddy	Jouette to Windom	Res	24x296		2 Asphalt	9 CG(B)	N	N/N	75% base failure w/ 50% alligating.	2" overlay.	1019-1020
Gaddy	SH78 to King	Res			2 Concrete	2 CG(B)	N	N/N	None.	None.	1058-1059
Gaddy	King to Jouette	Res		400	2 Concrete	4 CG(B)	N	Y(B)/N	50% base failure w/ bleeding.	Chipseal; CG repair; CG needs to be cleaned out.	1056-1057

# City of Farmersville Street Inventory Log

Date: \_\_\_\_\_  
Weather: \_\_\_\_\_

Gotcher	Neathery to S. Main	Res	25x842	300	2 Concrete	5 CG(B)	N	N/N	25% base failure.	Pothole repair.	1107-1108
Haislip	S. Johnson to 400 block	Res	20x559	300	2 Asphalt	7 Bar ditch (B)	N	N/N	25% base failure.	Pothole repair	1028-1029
Haislip	400 block to S. Hamilton	Res	20x510	400	2 Asphalt	6 Bar ditch (B)	N	N/N	<25% base failure.	None	1030-1031
Hale	N. Main to N. Washington	Res	26x281	100	2 Asphalt	8 CG(B)	N	N/N	50% base failure w/ 50% alligating.	2" overlay. CG needs cleaning.	1005-1006
Hale	N. Washington to Windom	Res	26x310	200	2 Asphalt	8 CG(B)	N	Y(B)/N	50% base failure w/ bleeding.	Pothole repair w/ chipseal.	1007-1008
Haughton	Gaddy to Park	Res	34x348	400	2 Asphalt	6 CG(B)	N	N/N	25% base failure w/ bleeding and CG obstruction.	Chipseal w/ CG repair.	1074-1075
Haughton	Park to 219 Haughton	Res	24x610	300	2 Asphalt (first 200' is concrete)	5 CG(B)	N	Y(B)/N	Bleeding w/ CG failure.	Chipseal.	1076-1077
Haughton	219 Haughton to Maple	Res	24x520	200	2 Asphalt	5 CG(B)	N	Y(B)/N	Bleeding.		1078-1079
Herron	S. Main to Orange	Res		100	1 Hot mix	6 Bar Ditch (B)	N	N/N	25% base failure.	Pothole repair.	1060-1061
Hill	Rolling Hill to Farr Hill	Res	26x486	700	2 Asphalt	5 CG(B)	N	N/N	<25% base failure.	None.	841-842

# City of Farmersville Street Inventory Log

Date: \_\_\_\_\_  
Weather: \_\_\_\_\_

Jackson	Murchinson to 7th	Res	28x624	400	2 Asphalt	6 CG(B)	N	Y/N	CG failure.	CG repair.	900-901
Jackson	7th to 9th	Res	28x437	500	2 Asphalt	5 CG(B)	N	Y/N	25% base failure.	Pothole repair.	902-903
Jackson	9th to N. Main	Res	18x739	600	2 Asphalt	5 Bar Ditch (B)	N	N/N	25% base failure.	Pothole repair.	904-905
Jouette	Sycamore to 513 Jouette	Res	24x585	600	2 Asphalt	1 CG(B)	N	N/N	None.	None.	1064-1065
Jouette	513 Jouette to Gaddy	Res	24x542	500	2 Asphalt	1 CG(B)	N	N/N	None.	None.	1066-1067
Jouette	Gaddy to Pendelton	Res	24x622	400	2 Asphalt	4 CG(B)	N	Y(B)/N	<25% base failure; 75% base failure after 220' from Pendelton.	Pothole repair.	1068-1069
Jouette	Pendelton to 220 Jouette	Res	24x408	300	2 Asphalt	4 CG(B)	N	Y(B)/N	25% base failure w/ <25% CG failure.	Pothole repair w/ CG repair.	1070-1071
Jouette	220 Jouette to Maple	Res	24x478	200	2 Asphalt	6 CG(B)	N	Y(B)/N	25% base failure w/ CG failure.	Pothole repair w/ minor CG repair and CG cleaning.	1072-1073
Lincoln	McKinney to Maple	Res	14x691	100	2 Asphalt	8 Bar ditch (B)	N	N/N	25% base failure w/ some culvert obstruction.	Pothole repair; culverts need to be cleaned out.	1062-1063
Live Oak	Summit to Beech	Res		400	1 Gravel	6 Bar Ditch (B)	N	N/N		All-weather surface.	874-875

# City of Farmersville Street Inventory Log

Date: \_\_\_\_\_  
Weather: \_\_\_\_\_

Locust	Tracks to Mimosa	Res		300	2 Asphalt	7 Bar Ditch (B)	N	N/N	25% base failure.	Pothole repair.	882-883
Maple	Haughton to N. Hamilton	Res	26x447	500	2 Concrete	3 CG(B)	N	N/N	None.	None.	999-1000
Maple	N. Hamilton to Baker	Res	26x386	600	2 Concrete	5 CG(B)	N	N/N	25% base failure.	Crack seal w/ pothole repair.	1001-1002
Maple	Baker to SH78	Res	26x596	700	2 Concrete	4 CG(B)	N	N/N	CG failure.	CG repair.	1003-1004
Maple	N. Main to N. Washington	Res	26x278	100	2 Concrete	2 CG(B)	N	N/N	None.	None.	1037-1038
Maple	N. Washington to Windom	Res	26x338	200	2 Concrete	7 CG(B)	N	N/Y(N. side)	50% base failure.	Pothole repair.	1035-1036
Maple	Windom to Jouette	Res	26x381	300	2 Concrete	2 CG(B)	N	N/Y(N. side)	None.	None.	1033-1034
Maple	Jouette to Haughton	Res	26x332	400	2 Concrete	4 CG(B)		N/N	<25% base failure.	Pothole repair.	1031-1032
Meadowview	Clairmont to Gaddy	Res	26x463	500	2 Concrete	1 CG(B)	N	Y(B)/Y(B)	None.	None.	979-980
Meadowview	Sycamore to Clairmont	Res	26x325	600	2 Concrete	1 CG(B)	N	Y(B)/Y(B)	None.	None.	1017-1018

# City of Farmersville Street Inventory Log

Date: \_\_\_\_\_  
Weather: \_\_\_\_\_

Merit Rd.	Murchinson to trail	Res	18x637		2 Asphalt	6	Bar Ditch (B)	N	N/N	25% Base Failure	Pothole Repair	955-956
Merit Rd.	Trail to FM2194	Res	18x2526		2 Asphalt	7	Bar Ditch (B)	N	N/N	<25% Base Failure	Pothole Repair	957-958
Merit Rd.	Murchinson to Buckskin	Res	15x1346	300	2 Asphalt	10	Bar Ditch (B)	N	N/N	100% base failure.	Rebuild.	912-913
Mimosa	Audie Murphy Pkwy. To Neathery	Res	25x394	200	2 Concrete	3	CG(B)	N	N/N	<25% base failure.	None	1032-1033
Murchinson	N. Main to Austin	Res	28x657	100	2 Asphalt	6	CG(B)	N	N/N	50% alligatored.	2" overlay.	920-921
Murchinson	Austin to 302 Murchinson	Res	28x540	200	2 Asphalt	5	CG(B)	N	N/N	25% base failure.	None.	922
Murchinson	302 Murchinson to Merit Rd.	Res	28x969	300	2 Asphalt	7	CG(B)	N	N/N	50% base failure w/ 25% alligatored.	2" overlay.	923-924
Murchinson	Woodard to Merit Rd.	Res	28x653	400	2 Asphalt	7	1/2 CG, 1/2 Bar Ditch	N	N/N	50% base failure w/ 25% alligatored.	2" overlay.	886-887
N. Hamilton	Gaddy to Pendelton	Res		400	2 Asphalt	7	CG(B)	N	Y(B)/N	50% base failure.	Pothole repair.	1040-1041
N. Hamilton	Pendelton to Yucca	Res		300	2 Asphalt	9	CG(B)	N	Y(B)/N	75% base failure w/ 25% alligatored.	Rebuild.	1042-1043

# City of Farmersville Street Inventory Log

Date: \_\_\_\_\_  
Weather: \_\_\_\_\_

N. Hamilton	Yucca to Maple	Res		200	2	Asphalt	7	CG(B)	N	Y(B)/N	25% base failure w/ bleeding.	Chipseal.	1044-1045
N. Hamilton	Maple to McKinney	Res		100	2	Asphalt	4	CG(B)	N	Y(B)/N	CG obstruction.	CG needs to be cleaned out.	1046-1047
N. Johnson	McKinney to Maple	Res	25x688	100	2	Asphalt	8	CG(B)	N	Y(B)/N	50% base failure w/ 50% alligating and CG failure.	2" overlay w/ CG repair.	1060-1061
N. Rike	Houston to Prospect	Res	28x434	200	2	Asphalt	7	CG(B)	N	Y/N	75% base failure.	Rebuild.	896-897
N. Rike	Prospect to Murchinson	Res	28x601	100	2	Asphalt	6	Bar Ditch (B)	N	N/N	50% base failure.	Pothole repair.	898-899
N. Washington	Pendelton to Hale	Res	26x460	300	2	Concrete	2	CG(B)	N	Y/N	None.	None.	1080-1081
N. Washington	Hale to Maple	Res	26x479	200	2	Asphalt	6	CG(B)	N	N/N	<25% base failure.	Pothole repair.	1082-1083
N. Washington	Maple to McKinney	Res	26x631	100	2	Concrete	2	CG(B)	N	Y/Y(W. side)	None.	None.	1084-1085
N. Washington	Wright to Business 78	Res	15x840	900	1	Gravel	6	Bar Ditch (B)	N	N/N	25% base failure.	Pothole repair w/ all-weather surface.	1109-1110
N. Washington	Sycamore to dead end	Res	26x483	700	2	Asphalt	6	CG(B)	N	N/N	25% base failure.	Pothole repair w/ chipseal.	1111-1112

# City of Farmersville Street Inventory Log

Date: \_\_\_\_\_  
Weather: \_\_\_\_\_

N. Washington	Sycamore to 513 N. Washington	Res	26x381	600	2 Concrete	2 CG(B)	N	Y(B)/N	None.	None.	1113-1114
N. Washington	513 N. Washington to 426 N. Washington	Res	26x417	500	2 Concrete	2 CG(B)	N	Y/N	None.	None.	1115-1116
N. Washington	426 N. Washington to Pendelton	Res	26x706	400	2 Concrete	2 CG(B)	N	Y/N	None.	None.	1117-1118
Neathery	400 block to Johnson	Res	27x600	300	2 Concrete	5 CG(B)	N	Y(B)/N	25% base failure.	Crackseal	1119-1120
Neathery	Johnson to S. Washington	Res	27x421	200	2 Concrete	4 CG(B)	N	Y(B)/N	<25% base failure.	Crackseal	1022-1023
Neathery	S. Hamilton to Mimosa	Res	27x550	500	2 Concrete	3 CG (B)	N	Y(B)/Y(N. side)	25% base failure (large pothole in front of Givens Chapel)	Pothole repair	1052-1053
Neathery	Mimosa to S. Johnson	Res	27x608	400	2 Concrete	4 CG (B)	N	Y(B)/N	<25% base failure	Crackseal	1054-1055
Pecan Creek Ct.	Dead end to Pecan Creek Dr.	Res	25x171	700	2 Concrete	1 CG (B)	N	Y(B)/N	None.	None.	967-968
Pecan Creek Ct.	Dead end to Pecan Creek Dr.	Res	25x540	1400	2 Concrete	2 CG (B)	N	Y(B)/N	None.	None.	969-970
Pendelton	Haughton to N. Hamilton	Res	28x502	500	2 Asphalt	6 CG(B)	N	N/N	50% base failure.	2" overlay.	851-852

# City of Farmersville Street Inventory Log

Date: \_\_\_\_\_  
Weather: \_\_\_\_\_

Pendelton	N. Hamilton to Sherry	Res	28x296	600	2 Asphalt	6 CG(B)	N	N/N	75% base failure w/ 25% alligating.	Rebuild.	853-854
Pendelton	N. Main to N. Washington	Res	26x299	100	2 Concrete	2 CG(B)	N	N/Y(N. side)	None.	None.	1021-1022
Pendelton	N. Washington to Windom	Res	26x358	200	2 Concrete	2 CG(B)	N	N/Y(N. side)	None.	None.	1023-1024
Pendelton	Windom to Jouette	Res	26x373	300	2 Concrete	2 CG(B)	N	N/Y(N. side)	None.	None.	1025-1026
Pendelton	Jouette to Haughton	Res	26x276	400	2 Asphalt	6 CG(B)	N	N/N	25% base failure.	2" overlay.	1027-1028
Pendelton	Haughton to Hamilton	Res	26x476	500	2 Asphalt	4 CG(B)	N	N/N	<25% base failure w/ bleeding.	Chipseal.	1029-1030
Red Oak Cir.	1433 to 1320	Res	25X1124	1400	2 Concrete	2 CG(B)	N	N/N	None.	None.	945-946
Red Oak Cir.	1320 to 1250	Res	25x542	1300	2 Concrete	3 CG(B)	N	N/N	None.	None.	947-948
Red Oak Cir.	1250 to Willow Ln.	Res	25x1066	1200	2 Concrete	3 CG(B)	N	N/N	None.	None.	949-950
Rolling Hill	Hill to Summit	Res	26x809	200	2 Asphalt	7 CG(B)	N	Y(B)/N	50% base failure.	Pothole repair.	841-842

# City of Farmersville Street Inventory Log

Date: \_\_\_\_\_  
Weather: \_\_\_\_\_

Rolling Hill	Hill to Summit	Res	26x809	300	2 Asphalt	7 CG(B)	N	Y(B)/N	50% base failure.	Pothole repair.	841-842
S. Hamilton	Farmersville Pkwy. To McKinney	Res	25x320	100	2 Asphalt	6 Bar Ditch (B)	N	N/N	50% base failure w/ bleeding.	2" overlay.	1105-1106
S. Hamilton	Audie Murphy Pkwy to Neathery	Res	28x340	500	2 Asphalt	6 Bar ditch (B)	N	N/N	25% base failure. 75% alligating 50' from Audie Murphy Pkwy.	Pothole repair w/ 2" overlay	1044-1045
S. Hamilton	Neathery to Haislip	Res	28x441	400	2 Asphalt	6 Bar ditch (B)	N	N/N	25% base failure	Pothole repair	1046-1047
S. Hamilton	Haislip to 200 block	Res	20x403	300	2 Asphalt	7 Bar ditch (B)	N	N/N	50% base failure	2" overlay	1048-1049
S. Hamilton	300 block to Farmersville Pkwy	Res	20x811	200	2 Asphalt	7 Bar ditch (B)	N	N/N	50% base failure w/ 25% alligating	2" overlay	1050-1051
S. Johnson	Haislip to Santa Fe	Res	25x352	300	2 Asphalt	7 CG(B)	N	Y(B)/Y(E. side)	25% base failure w/ CG failure.	Chipseal w/ CG repair.	1099-1100
S. Johnson	W. Santa Fe to Farmersville Pkwy.	Res	25x581	200	2 Asphalt	6 CG(B)	N	N/N	50% base failure.	Chipseal.	1101-1102
S. Johnson	Farmersville Pkwy. To McKinney	Res	25x591	100	2 Concrete	1 CG(B)	N	N/N	None.	None.	1103-1104
S. Johnson	Sid Nelson to Neathery	Res	11x184	100	2 Gravel	6 Bar ditch (B)	N	N/N	25% base failure.	All-weather surface	1034-1035

# City of Farmersville Street Inventory Log

Date: \_\_\_\_\_  
Weather: \_\_\_\_\_

S. Johnson	Neathery to Haislip	Res	27x401	400	2	Asphalt	8	CG(B)	N	Y(B)/N	50% base failure w/ <25% alligating.	Chipseal	1036-1037
S. Rike	College to dead end	Res	25x573	100	2	Asphalt	6	CG(B)	N	N/N	CG failure. 25% base failure.	CG repair.	943-944
S. Rike	Audie Murphy Pkwy. To Orange	Res		600	2	Gravel past 50' from 380	Asphalt (10), gravel (6)	Bar Ditch (B)	N	N/N	Asphalt 100% alligatored, gravel 50% base failure.	Rebuild asphalt, add all-weather surface to gravel.	1058-1059
S. Washington	Neathery to Santa Fe	Res	23x516	400	2	Asphalt w/ chipseal	10	CG(B)	N	Y(B)/N	100% base failure w/ 75% alligating.	Rebuild	1024-1025
S. Washington	Neathery to Santa Fe	Res	23x273	300	2	Asphalt w/ chipseal	10	CG(B)	N	Y(B)/N	100% base failure w/ 75% alligating.	Rebuild	1024-1025
S. Washington	W. Santa Fe to Farmersville Pkwy	Res	25x565	200	2	1/2 asphalt, 1/2 concrete	9 (asphalt) 3(concrete)	CG(B)	N	N/Y	75% base failure w/ 75% alligating on asphalt.	2" overlay on asphalt	1026-1027
Sherry	Yucca to Pendelton	Res	26x439	600	2	Asphalt	6	CG(B)	N	N/N	<25% base failure.	Pothole repair.	1013-1014
Sherry	Pendelton to Gaddy	Res	26x806	400	2	Asphalt	4	CG(B)	N	Y(B)/N	<25% base failure w/ CG obstruction.	CG needs to be cleaned out.	1015-1016
Sid Nelson	Gotcher to S. Johnson	Res	19x604	200	2	Hot mix	9	Bar ditch (B)	N	N/N	75% base failure	2" overlay	1038-1039
Sid Nelson	S. Johnson to Mimosa	Res	19x594	400	2	Asphalt	9	Bar ditch (B)	N	N/N	50% base failure	2" overlay	1040-1041

# City of Farmersville Street Inventory Log

Date: \_\_\_\_\_  
Weather: \_\_\_\_\_

Sid Nelson	Mimosa to S. Hamilton	Res	19x631	500	2 Gravel	7 Bar ditch (B)	N	N/N	25% base failure	All-weather surface	1042-1043
Summit	S. Main to Orange	Res	28x430	100	2 Concrete	3 CG(B)	N	N/Y (for apartments)	None.	None.	927-928
Summit	Orange to S. Rike	Res	28x453	200	2 Concrete	3 CG(B)	N	N/N	None.	None.	929-930
Summit	S. Rike to Live Oak	Res	28x250	300	2 Concrete	3 CG(B)	N	N/N	None.	None.	931-932
Summit	Bois D' Arc to Buckskin	Res	28x519	400	2 Concrete	3 CG(B)	N	N/N	None.	None.	933-934
Summit	Buckskin to Floyd	Res	28x450	500	50 ft. concrete. 2 Rest is asphalt.	5 CG(B)	N	Y(B)/N	None.	None.	935-936
Summit	Rolling Hill to Farr Hill	Res	26x502	600	2 Asphalt	1/2 CG, 1/2 Bar Ditch	N	N/N	<25% base failure.	Pothole repair.	843-844
Sycamore	N. Main to N. Washington	Res		100	2 Concrete	2 CG(B)	N	N/N	None.	None.	1050-1051
Sycamore	N. Washington to Windom	Res		200	2 Concrete	3 CG(B)	N	N/N	None.	None.	1052-1053
Sycamore	Windom to Jouette	Feeder		100	2 Concrete	7 CG(B)	N	N/N	50% base failure.	Pothole repair.	1054-1055

# City of Farmersville Street Inventory Log

Date: \_\_\_\_\_  
Weather: \_\_\_\_\_

Walnut	Abbey to tracks	Res		700	2	Asphalt	5	Bar Ditch (B)	N	N/N	25% base failure.	Pothole repair.	880-881
Waterford	Gaddy to Clairmont	Res	26x447	500	2	Concrete	1	CG(B)	N	Y(B)/Y(B)	None.	None.	981-982
Waterford	Clairmont to Sycamore	Res	26x332	600	2	Concrete	1	CG(B)	N	Y(B)/Y(B)	None.	None.	983-984
Weich Dr.	CR611 to Duraedge Way		28x1201	400	2	Concrete	1	CG (B)	N	N/N	None.	None.	963-964
Weich Dr.	Duraedge Way to Audie Murphy Pkwy.		28x959		2	Concrete	5	CG (B)	N	Y(B)/N	25% Base Failure.	Crack seal w/ pothole repair.	965-966
Wilcoxson	215 to Maple	Res	18x598	200	2	Asphalt	5	Bar Ditch (B)	N	N/N	<25% Alligatored w/ minor bleeding.	Chipseal	959-960
Wilcoxson	Maple to CR611	Res	22x703	100	2	Asphalt	6	CG (B)	N	N/N	<25% Alligatored w/ minor bleeding.	Chipseal	961-962
Wilcoxson	Farmersville agricultural barn to Gaddy	Res	18x978		2	Asphalt	7	Bar Ditch (B)	N	N/N	25% base failure w/ 25% alligatoring.	2" overlay.	993-994
Wilcoxson	Gaddy to Westgate	Res	18x939	400	2	Asphalt	6	Bar Ditch (B)	N	N/N	Minor bleeding.	Chipseal.	995-996
Wilcoxson	Westgate to Maple	Res	18x716	300	2	Asphalt	5	Bar Ditch (B)	N	N/N	Minor bleeding.	Chipseal.	997-998

# City of Farmersville Street Inventory Log

Date: \_\_\_\_\_  
Weather: \_\_\_\_\_

Willow Ln.	FM2194 to 1210	Res	25x934	100	2 Concrete	6 CG (B)	N	Y(B)/N	Cracking.	Crack seal.	971-972
Willow Ln.	1210 to Red Oak Dr.	Res	25x590	1200	2 Concrete	5 CG (B)	N	Y(B)/N	Worn Surface.	None.	973-974
Willow Ln.	Red Oak to 1402	Res	25x1011	1300	2 Concrete	4 CG (B)	N	Y(B)/N	None.	None.	975-976
Willow Ln.	1402 to Red Oak Dr.	Res	25x172	1400	2 Concrete	4 CG (B)	N	Y(B)/N	CG Failure.	CG repair.	977-978
Windom	Wright to dead end	Res	11x283	900	2 Asphalt	6 Bar Ditch (B)	N	N/N	<25% base failure.	Pothole repair.	1086-1087
Windom	Wright to Sycamore	Res	26x1061	700/800	2 Asphalt	5 Bar Ditch (B)	N	N/N	Significant bleeding.	Chipseal.	1088-1089
Windom	Sycamore to 520 Windom	Res	26x368	600	2 Asphalt	6 CG(B)	N	N/N	25% base failure w/ <25% CG failure.	Pothole repair; CG repair.	1090-1091
Windom	520 Windom to Gaddy	Res	26x526	500	2 Asphalt	7 CG(B)	N	N/N	25% base failure.	None.	1092-1093
Windom	Gaddy to Hale	Res	26x1024	300	2 Asphalt	7 CG(B)	N	Y(B)/N	50% base failure w/ CG obstruction.	2" overlay; CG needs to be cleaned out.	1094-1095
Windom	Hale to Maple	Res	26x555	200	2 Asphalt	5 CG(B)	N	Y(B)/N	CG obstruction.	CG needs to be cleaned out.	1096-1097

# City of Farmersville Street Inventory Log

Date: \_\_\_\_\_  
Weather: \_\_\_\_\_

Windom	Maple to McKinney	Res	26x624	100	2	Asphalt	6	Bar Ditch (B)	N	N/N	50% base failure.	2" overlay.	1098-1099
Woodard	College to Houston	Res	28x503	100	2	Asphalt	6	CG(B)	N	Y/N	25% base failure.	Pothole repair.	906-907
Woodard	Houston to Prospect	Res	28x444	200	2	Asphalt	6	Bar Ditch (B)	N	Y/N	25% base failure.	Pothole repair.	908-909
Woodard	Prospect to Murchinson	Res	28x597	300	2	Asphalt	8	Bar Ditch (B)	N	Y/N	75% base failure.	Rebuild.	910-911
Wright	Business 78 to Windom	Res	26x667	200	2	Concrete	4	None	N	N/N	None.	None.	989-990
Yucca	N. Hamilton to Sherry	Res	26x293	600	2	Asphalt	9	CG(B)	N	Y(B)/N	50% base failure w/ CG failure.	Rebuild. CG needs to be cleaned.	1009-1010
Yucca	Sherry to SH78	Res	26x537	700	2	Asphalt	6	CG(B)	N	Y(B)/N	Bleeding w/ potholes.	Pothole repair w/ chipseal.	1011-1012